**Name of Work ; Improvements to Roads and drains in Ward no ; 13 Shettihalli Sub division**

| Item No | Pre measurement recorded on: / Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 2 | Earth work excavation by manual means for roads , drains & similar works in ordinary soil involving ,excavated surface levelled &neatly dressed , the disposed earth to be levelled after breaking of clods complete as per specifications. | | | | | | |
| | CC Roads | | | | | | |
| | Ravindra Nagara 9th cross | 1 | 19.50 | 5.00 | 0.20 | 19.50 | |
| | Ramesh Road | 1 | 20.50 | 5.50 | 0.20 | 22.55 | |
| | 4th B Cross Ashwatha katte Road | 1 | 26.50 | 6.70 | 0.20 | 35.51 | |
| | | | | | | | |
| | CC Road Patches | | | | | | |
| | Ravindra nagara 6th Cross | 1 | 7.80 | 1.60 | 0.20 | 2.50 | |
| | | 1 | 3.40 | 1.60 | 0.20 | 1.09 | |
| | | 1 | 1.70 | 1.60 | 0.20 | 0.54 | |
| | 8 th Cross | 1 | 2.20 | 0.60 | 0.20 | 0.26 | |
| | 9 th Cross | 1 | 29.00 | 1.50 | 0.20 | 8.70 | |
| | | 2 | 30.00 | 0.80 | 0.20 | 9.60 | |
| | | 1 | 20.00 | 0.80 | 0.20 | 3.20 | |
| | | 1 | 3.00 | 0.50 | 0.20 | 0.30 | |
| | | 1 | 1.80 | 0.50 | 0.20 | 0.18 | |
| | | 1 | 2.40 | 1.20 | 0.20 | 0.58 | |
| | | 1 | 1.80 | 1.00 | 0.20 | 0.36 | |
| | | 1 | 2.00 | 0.50 | 0.20 | 0.20 | |
| | | 1 | 1.50 | 0.50 | 0.20 | 0.15 | |
| | | 1 | 1.70 | 0.50 | 0.20 | 0.17 | |
| | | 1 | 2.50 | 0.50 | 0.20 | 0.25 | |
| | | 1 | 4.80 | 0.50 | 0.20 | 0.48 | |
| | Ravindra nagara 10 th Cross | 1 | 10.40 | 0.90 | 0.20 | 1.87 | |
| | | 1 | 1.30 | 2.00 | 0.20 | 0.52 | |
| | | 1 | 11.70 | 1.50 | 0.20 | 3.51 | |
| | | 1 | 1.00 | 1.00 | 0.20 | 0.20 | |
| | Kalyana Nagara 6 th Cross | 1 | 30.00 | 1.10 | 0.20 | 6.60 | |
| | | 1 | 2.70 | 1.10 | 0.20 | 0.59 | |
| | | 1 | 1.00 | 0.50 | 0.20 | 0.10 | |
| | | 1 | 3.20 | 0.50 | 0.20 | 0.32 | |
| | | 1 | 1.00 | 1.00 | 0.20 | 0.20 | |
| | 9 th Cross | 1 | 30.00 | 0.80 | 0.20 | 4.80 | |
| | | 1 | 27.00 | 0.80 | 0.20 | 4.32 | |

Scanned by CamScanner

| | | | | | | |
|---|---|---|---|---|---|---|
| | 1 | 1.20 | 0.50 | 0.20 | 0.12 | |
| | 1 | 2.20 | 0.50 | 0.20 | 0.22 | |
| | 1 | 2.00 | 0.50 | 0.20 | 0.20 | |
| 4 th Cross | 2 | 30.00 | 1.20 | 0.20 | 14.40 | |
| | 1 | 1.70 | 0.80 | 0.20 | 0.27 | |
| | 1 | 1.00 | 0.80 | 0.20 | 0.16 | |
| | 1 | 2.80 | 0.50 | 0.20 | 0.28 | |
| | 1 | 2.80 | 0.50 | 0.20 | 0.28 | |
| | 1 | 2.50 | 0.50 | 0.20 | 0.25 | |
| Hump | 1 | 5.00 | 0.50 | 0.20 | 0.50 | |
| Dasarahalli Main Road | 1 | 9.00 | 3.00 | 0.20 | 5.40 | |
| | 1 | 1.00 | 1.00 | 0.20 | 0.20 | |
| Ashwatha katte Road , 4th C Cross Road | 1 | 13.00 | 3.30 | 0.20 | 8.58 | |
| 15 th Cross near 2 nd Culvert | 1 | 5.70 | 1.00 | 0.20 | 1.14 | |
| 23 rd Cross near 3 rd Culvert | 1 | 1.00 | 1.00 | 0.20 | 0.20 | |
| Selection Corner | 1 | 30.00 | 0.50 | 0.20 | 3.00 | |
| A.N Bar and Restorent | 1 | 22.00 | 0.90 | 0.20 | 3.96 | |
| Welding shop | 1 | 10.00 | 0.50 | 0.20 | 1.00 | |
| Mantapa Road | 1 | 2.40 | 1.70 | 0.20 | 0.82 | |
| | 1 | 2.80 | 0.70 | 0.20 | 0.39 | |
| | 1 | 2.40 | 0.70 | 0.20 | 0.34 | |
| | 1 | 2.40 | 1.40 | 0.20 | 0.67 | |
| | 1 | 2.80 | 0.80 | 0.20 | 0.45 | |
| | 1 | 1.80 | 1.90 | 0.20 | 0.68 | |
| Ward office | 1 | 1.90 | 0.90 | 0.20 | 0.34 | |
| | 1 | 3.00 | 1.90 | 0.20 | 1.14 | |
| For RCC Drain | 1 | 30.00 | 1.10 | 1.10 | 36.30 | |
| | 1 | 25.70 | 1.10 | 1.10 | 31.10 | |
| For RCC Culvert | 1 | 5.10 | 1.80 | 1.10 | 10.10 | |
| | 1 | 7.10 | 1.80 | 1.10 | 14.06 | |
| | 1 | 7.00 | 1.80 | 1.10 | 13.86 | |
| | | | | Present Qtty | 279.56 | Cum |
| | | | | **Payable Qty** | **277.64** | **Cum** |

Assistant Engineer 04/03/21
15/03/21
Ward No-13
BBMP Bangalore

Asst. Executive Engineer,
Shetti halli Sub Division
BBMP Bangalore

Scanned by CamScanner

**Name of Work ; Improvements to Roads and drains in Ward no ; 13 Shettihalli Sub division**

| | **Detailed measurement recorded on:** | | | | | | |
|---|---|---|---|---|---|---|---|
| **Item No** | **Discription of Item** | **No** | **Length** | **Breadth** | **Depth** | **Qty** | **Unit** |
| 6 | Providing and fixing precast covering Slab made out of CC 1;2;4 10 cm thick and finishing cutting ,including form work ,curing ,including cost of materials ,labour ,hire charges of machinary ,loading un loading , lead and lift charges transportation charges etc complete as per specifications | | | | | | |
| | Missing slabs | | | | | | |
| | Mantapa Road RHS | 11 | 0.60 | 0.90 | | 5.94 | |
| | Ashwatha katte Road 4th Cross Road | 18 | 0.60 | 0.90 | | 9.72 | |
| | Shettihalli Road | 6 | 0.60 | 0.90 | | 3.24 | |
| | Raveendra nagara Cross roads | 69 | 0.60 | 0.90 | | 37.26 | |
| | | | | | Present Qtty | 56.16 | |
| | | | | | **Payable Qty** | **54.00** | **Sqm** |

E.E. (D.D.)

30/06/2021

Assistant Engineer
Ward No-13
BBMP Bangalore

Asst. Executive Engineer,
Shetti halli Sub division,
BBMP Bangalore

Assistant Executive Engineer
Shettyhalli Sub Division

Scanned by CamScanner

| | | | | | | |
|---|---|---|---|---|---|---|
| | 1 | 1.00 | 0.50 | 0.15 | 0.08 | |
| | 1 | 3.20 | 0.50 | 0.15 | 0.24 | |
| | 1 | 1.00 | 1.00 | 0.15 | 0.15 | |
| 9 th Cross | 1 | 30.00 | 0.80 | 0.15 | 3.60 | |
| | 1 | 27.00 | 0.80 | 0.15 | 3.24 | |
| | 1 | 1.20 | 0.50 | 0.15 | 0.09 | |
| | 1 | 2.20 | 0.50 | 0.15 | 0.17 | |
| | 1 | 2.00 | 0.50 | 0.15 | 0.15 | |
| 4 th Cross | 2 | 30.00 | 1.20 | 0.15 | 10.80 | |
| | 1 | 1.70 | 0.80 | 0.15 | 0.20 | |
| | 1 | 1.00 | 0.80 | 0.15 | 0.12 | |
| | 1 | 2.80 | 0.50 | 0.15 | 0.21 | |
| | 1 | 2.80 | 0.50 | 0.15 | 0.21 | |
| | 1 | 2.50 | 0.50 | 0.15 | 0.19 | |
| Hump | 1 | 5.00 | 0.50 | 0.15 | 0.38 | |
| Dasarahalli Main Road | 1 | 9.00 | 3.00 | 0.15 | 4.05 | |
| | 1 | 1.00 | 1.00 | 0.15 | 0.15 | |
| Ashwatha katte Road , 4th C Cross Road | 1 | 13.00 | 3.30 | 0.15 | 6.44 | |
| 15 th Cross near 2 nd Culvert | 1 | 5.70 | 1.00 | 0.15 | 0.86 | |
| 23 rd Cross near 3 rd Culvert | 1 | 1.00 | 1.00 | 0.15 | 0.15 | |
| Selection Corner | 1 | 30.00 | 0.50 | 0.15 | 2.25 | |
| A.N Bar and Restorent | 1 | 22.00 | 0.90 | 0.15 | 2.97 | |
| Welding shop | 1 | 10.00 | 0.50 | 0.15 | 0.75 | |
| Mantapa Road | 1 | 2.40 | 1.70 | 0.15 | 0.61 | |
| | 1 | 2.80 | 0.70 | 0.15 | 0.29 | |
| | 1 | 2.40 | 0.70 | 0.15 | 0.25 | |
| | 1 | 2.40 | 1.40 | 0.15 | 0.50 | |
| | 1 | 2.80 | 0.80 | 0.15 | 0.34 | |
| | 1 | 1.80 | 1.90 | 0.15 | 0.51 | |
| Ward office | 1 | 1.90 | 0.90 | 0.15 | 0.26 | |
| | 1 | 3.00 | 1.90 | 0.15 | 0.86 | |
| Ramp (Near Culverts) | 2 | 5.10 | 0.70 | 0.15 | 1.07 | |
| | 2 | 7.10 | 0.70 | 0.15 | 1.49 | |
| | 2 | 7.00 | 0.70 | 0.15 | 1.47 | |
| | | | | Present Qtty | 134.64 | Cum |
| | | | | **Payable Qty** | **132.48** | Cum |

E.E. (D.D.)

04/06/2021

Assistant Engineer
Ward No-13
BBMP Bangalore

Asst. Executive Engineer,
Shetti halli Sub division
BBMP Bangalore

Assistant Executive Engin
Shettihalli Sub Division

Scanned by CamScanner